

US 97A/N of Wenatchee - Slope Stabilization

Project Information

PIN: 209790C As of Date: December 2017
 Region: North Central Regional Admin: D. Sarles
 State Route: US 97
 Current Status: Completed Legislative Districts: 12

Project Description

Repairs unstable rock slope by removing loose rocks, constructing wire mesh slope protection, and/or widening the roadside ditch. Reduce the likelihood of future rock fall reaching the roadway surface.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2007	Q2 2007	On Schedule
Preliminary Engineering Start	Q3 2007	Q3 2007	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q3 2009	Q3 2009	On Schedule
Operationally Complete	Q4 2010	Q4 2010	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$437	\$437
Right of Way	\$0	\$22	\$22
Construction	\$0	\$4,331	\$4,280
Total	\$0	\$4,790	\$4,738

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$437	\$0		\$437
Right of Way	\$0	\$0	\$22	\$0		\$22
Construction	\$0	\$0	\$4,280	\$0		\$4,280
Total	\$0	\$0	\$4,738	\$0		\$4,738

Project Web Site: