

**SR 150/No-See-Um Road Intersection - Realignment**
**Project Information**

PIN: 215000E	As of Date: October 2017
Region: North Central	Regional Admin: D. Sarles
State Route: SR 150	
Current Status: Pre-Construction	Legislative Districts: 12

**Project Description**

Preliminary engineering for a 4-leg round-a-bout relocating the existing No-See-Um intersection approximately 530 feet west of its existing location.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q2 2012	
Environmental Complete			
Right of Way Complete			
Contract Advertisement			
Operationally Complete			

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$400	\$821
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$0
Total	\$0	\$400	\$821

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$821	\$0		\$821
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$0	\$0	\$821	\$0		\$821

Project Web Site: