

I-5/SR 510 to SR 512 - Congestion Management
Project Information

PIN: 300596T As of Date: April 2017
 Region: Olympic Regional Admin: J. Wynands
 State Route: I-5
 Current Status: Completed Legislative Districts: 02, 22, 28, 29

Project Description

Population in Thurston and Pierce counties as well as Joint Base Lewis McChord (JBLM) has grown dramatically over the last ten years. As a result, Interstate 5 in the vicinity of JBLM is experiencing a significant increase in congestion. Installing northbound and southbound I-5 ramp meters from Mounts Road to SR 512, constructing southbound hard shoulder running from Thorne Lane to Berkeley Avenue, constructing HOV bypass lanes, installing cameras, data stations, variable message signs and other improvements will be the third of three projects designed to maximize the network efficiency between I-5 and connections to JBLM.

Contractor: 008544 - Tucci & Sons, Inc. - \$2,322,690 - 12/4/13 ~
 008501 - Granite Construction Company - \$9,823,888 - 07/16/13 ~

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2012	
Preliminary Engineering Start		Q2 2012	
Environmental Complete		Q3 2012	
Right of Way Complete			
Contract Advertisement		Q2 2013	
Operationally Complete		Q1 2015	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$2,500
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$17,144
Total	\$0	\$0	\$19,644

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$2,500	\$0		\$2,500
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$17,144	\$0		\$17,144
Total	\$0	\$0	\$19,644	\$0		\$19,644