

I-5/SR 510 to SR 512 - ITS Fiber Improvements

Project Information	
---------------------	--

PIN: 300597T	As of Date: June 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: I-5	
Current Status: Completed	Legislative Districts: 02, 22, 28, 29

Project Description

Population in Thurston and Pierce counties as well as Joint Base Lewis McChord (JBLM) has grown dramatically over the last ten years. As a result, Interstate 5 in the vicinity of JBLM is experiencing a significant increase in congestion. Installing fiber cable and conduit from SR 510 to SR 512 and to the JBLM Emergency Operations Center will be the second of three projects designed to maximize the network efficiency between I-5 and connections to JBLM.

Contractor: 008406 - Magnum Power Llc - \$1,104,454 - 2/4/13

Project Milestones			
--------------------	--	--	--

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2012	
Operationally Complete		Q4 2013	

Project Cost Summary (\$ in Thousands)			
--	--	--	--

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,475
Total	\$0	\$0	\$1,475

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
---	--	--	--	--	--	--

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,475	\$0		\$1,475
Total	\$0	\$0	\$1,475	\$0		\$1,475