

I-5/Nisqually Rd SW/JBLM Mounts Rd Gate - Signal
Project Information

PIN: 300598T	As of Date: October 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: I-5	
Current Status: Completed	Legislative Districts: 28

Project Description

Population in Thurston and Pierce counties as well as Joint Base Lewis McChord (JBLM) has grown dramatically over the last ten years. As a result, Interstate 5 in the vicinity of JBLM is experiencing a significant increase in congestion. Installing a signal system and other improvements at the intersection of Nisqually Road and Mounts Gate Road will be the first of three projects designed to maximize the network efficiency between I-5 and connections to JBLM.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q1 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$728
Total	\$0	\$0	\$728

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$728	\$0		\$728
Total	\$0	\$0	\$728	\$0		\$728