

**US 101/Shore Rd to Kitchen Rd - Widening**
**Project Information**

PIN: 310107B	As of Date: September 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Completed	Legislative Districts: 24

**Project Description**

This section of US 101 is the last section of undivided 2 lane roadway between Sequim and Port Angeles. This project will construct one additional general purpose lane in each direction to provide a four lane facility to improve capacity and safety, provide consistent four lane roadway section and to reduce traffic delays.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2009	Q3 2009	On Schedule
Preliminary Engineering Start	Q4 1991	Q4 1991	On Schedule
Environmental Complete	Q2 2011	Q2 2011	On Schedule
Right of Way Complete	Q1 2012	Q3 2012	Late
Contract Advertisement	Q3 2012	Q3 2012	On Schedule
Operationally Complete	Q2 2014	Q2 2015	Late

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$6,740	\$8,055
Right of Way	\$0	\$15,666	\$10,709
Construction	\$0	\$52,720	\$32,278
<b>Total</b>	<b>\$0</b>	<b>\$75,125</b>	<b>\$51,042</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$8,055	\$0		\$8,055
Right of Way	\$0	\$0	\$10,709	\$0		\$10,709
Construction	\$0	\$0	\$32,278	\$0		\$32,278
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$51,042</b>	<b>\$0</b>		<b>\$51,042</b>