

US 101/Lynch Road - Safety Improvements

Project Information

PIN: 310116D

As of Date: March 2011

Region: Olympic

Regional Admin: K. Dayton

State Route: US 101

Current Status: Construction

Legislative Districts: 35

Project Description

This is the states contribution to improve safety to the roadway network on US 101 at Lynch Road. These funds are to improve the frontage road between Kamilche and Taylor Town. Mason County will serve as the lead agency for this project.

Contractor

Award Amount:

Anticipated Project Benefits

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete	Q4 2010	Q4 2010	On Schedule
Contract Advertisement	Q1 2011	Q1 2011	On Schedule
Operationally Complete	Q2 2011	Q2 2011	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering			
Right of Way			
Construction	\$1,000	\$1,000	\$1,000
Total	\$1,000	\$1,000	\$1,000

Project Funding Summary (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering					
Right of Way					
Construction		\$1,000			\$1,000
Total		\$1,000			\$1,000