

**US 101/Lynch Road - Safety Improvements**
**Project Information**

PIN: 310116D

As of Date: August 2017

Region: Olympic

Regional Admin: J. Wynands

State Route: US 101

Current Status: Completed

Legislative Districts: 35

**Project Description**

This is the states contribution to improve safety to the roadway network on US 101 at Lynch Road. These funds are to improve the frontage road between Kamilche and Taylor Town. Mason County will serve as the lead agency for this project.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2016	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q2 2010	
Operationally Complete		Q2 2017	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$55
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$945
Total	\$0	\$0	\$1,000

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$55	\$0	\$0		\$55
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$945	\$0	\$0		\$945
Total	\$0	\$1,000	\$0	\$0		\$1,000