

**US 101/Simpson Ave Bridge - Bridge Repair**
**Project Information**

PIN: 310117K	As of Date: June 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Completed	Legislative Districts: 24

**Project Description**

Unusual movement was occurring with the Simpson Avenue Bridge. A detailed inspection determined severe degradation of the damaged piers, making the bridge unsafe to the travelling public. Extensive repair efforts will restore structural integrity and open the bridge to traffic.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2010	
Preliminary Engineering Start		Q3 2010	
Environmental Complete		Q3 2010	
Right of Way Complete			
Contract Advertisement		Q3 2010	
Operationally Complete		Q1 2011	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$577
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$10,686
Total	\$0	\$0	\$11,263

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$577	\$0		\$577
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$10,686	\$0		\$10,686
Total	\$0	\$0	\$11,263	\$0		\$11,263