

US 101/Simpson Ave Bridge - Bridge Repair
Project Information

PIN: 310117K	As of Date: October 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Completed	Legislative Districts: 24

Project Description

Unusual movement was occurring with the Simpson Avenue Bridge. A detailed inspection determined severe degradation of the damaged piers, making the bridge unsafe to the travelling public. Extensive repair efforts will restore structural integrity and open the bridge to traffic.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2010	Q4 2010	On Schedule
Preliminary Engineering Start	Q3 2010	Q3 2010	On Schedule
Environmental Complete	Q3 2010	Q3 2010	On Schedule
Right of Way Complete			
Contract Advertisement	Q3 2010	Q3 2010	On Schedule
Operationally Complete	Q1 2011	Q1 2011	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$538	\$577
Right of Way	\$0	\$0	\$0
Construction	\$0	\$10,967	\$10,686
Total	\$0	\$11,505	\$11,263

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$577	\$0		\$577
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$10,686	\$0		\$10,686
Total	\$0	\$0	\$11,263	\$0		\$11,263

Project Web Site: