

SR 303/Manette Bridge Bremerton Vicinity - Replace Bridge

Project Information

PIN: 330311A	As of Date: May 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 303	
Current Status: Completed	Legislative Districts: 23

Project Description

This bridge is structurally and functionally deficient. This project replaces the structurally deficient bridge with a new bridge, preserving the structural and functional integrity of this section of highway.

Contractor: 007926 - Manson-Mowat, A Joint Venture - \$44,127,374 - 6/15/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2000	
Preliminary Engineering Start		Q3 1996	
Environmental Complete		Q4 2009	
Right of Way Complete		Q1 2010	
Contract Advertisement		Q1 2010	
Operationally Complete		Q4 2011	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$4,278
Right of Way	\$0	\$0	\$592
Construction	\$0	\$0	\$54,690
Total	\$0	\$0	\$59,560

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$4,278	\$0		\$4,278
Right of Way	\$0	\$0	\$592	\$0		\$592
Construction	\$0	\$0	\$54,690	\$0		\$54,690
Total	\$0	\$0	\$59,560	\$0		\$59,560

Project Web Site: