

**US 12/East of Clear Creek Falls Viewpoint - Road Washout Repair**
**Project Information**

PIN: 501216A As of Date: February 2018

Region: South Central Regional Admin: T. Trepanier

State Route: US 12

Current Status: Completed Legislative Districts: 14

**Project Description**

Significant rains caused the failure of a slope alongside of US 12 on Oct. 1, 2013, roughly three miles east of White Pass summit. WSDOT will first re-establish through traffic for US 12, using alternating single lane traffic, if approved by the geotechnical engineers. Using emergency contracting procedures, WSDOT will restore US 12 to two lanes of traffic for the winter, realigning the roadway away from the washout, and using geotechnical recommendations for stabilizing the downhill slope for winter. Permanent repairs to restore US 12 to two lanes on the original alignment will be accomplished in 2014.

Contractor: 008554 - Donald B. Murphy Contractors, Inc. - \$1,436,735 - 10/2/13

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2013	
Preliminary Engineering Start		Q4 2013	
Environmental Complete		Q1 2014	
Right of Way Complete			
Contract Advertisement		Q4 2013	
Operationally Complete		Q4 2013	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$134
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,925
Total	\$0	\$0	\$2,059

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$134	\$0		\$134
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,925	\$0		\$1,925
Total	\$0	\$0	\$2,059	\$0		\$2,059