

US 12/East of Clear Creek Falls Viewpoint - Road Washout Repair
Project Information

PIN: 501216A

As of Date: October 2017

Region: South Central

Regional Admin: T. Trepanier

State Route: US 12

Current Status: Completed

Legislative Districts: 14

Project Description

Significant rains caused the failure of a slope alongside of US 12 on Oct. 1, 2013, roughly three miles east of White Pass summit. WSDOT will first re-establish through traffic for US 12, using alternating single lane traffic, if approved by the geotechnical engineers. Using emergency contracting procedures, WSDOT will restore US 12 to two lanes of traffic for the winter, realigning the roadway away from the washout, and using geotechnical recommendations for stabilizing the downhill slope for winter. Permanent repairs to restore US 12 to two lanes on the original alignment will be accomplished in 2014.

Contractor: 008554 - Donald B. Murphy Contractors, Inc. - \$1,436,735 - 10/2/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2013	
Preliminary Engineering Start		Q4 2013	
Environmental Complete		Q1 2014	
Right of Way Complete			
Contract Advertisement		Q4 2013	
Operationally Complete		Q4 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$134
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,925
Total	\$0	\$0	\$2,059

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$134	\$0		\$134
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,925	\$0		\$1,925
Total	\$0	\$0	\$2,059	\$0		\$2,059