

US 12/East of Clear Creek Falls Viewpoint - Road Washout Repair
Project Information

PIN: 501216A

As of Date: May 2014

Region: South Central

Regional Admin: D. Whitehouse

State Route: US 12

Current Status: Completed

Legislative Districts: 14

Project Description

Significant rains caused the failure of a slope alongside of US 12 on Oct. 1, 2013, roughly three miles east of White Pass summit. WSDOT will first re-establish through traffic for US 12, using alternating single lane traffic, if approved by the geotechnical engineers. Using emergency contracting procedures, WSDOT will restore US 12 to two lanes of traffic by using geotechnical recommendations for restoring the downhill slope.

Contractor

Award Amount:

Anticipated Project Benefits

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|--------|
| Project Definition Complete | | Q4 2013 | |
| Preliminary Engineering Start | | Q4 2013 | |
| Environmental Complete | | | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q4 2013 | |
| Operationally Complete | | Q4 2013 | |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$0 | \$92 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$0 | \$2,219 |
| Total | \$0 | \$0 | \$2,311 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | Other | Total |
|--------------------|--------|-----|--------------------|-------|---------|
| Prelim Engineering | \$0 | \$0 | \$92 | | \$92 |
| Right of Way | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$0 | \$2,219 | | \$2,219 |
| Total | \$0 | \$0 | \$2,311 | | \$2,311 |

Project Web Site: <http://www.wsdot.wa.gov/Projects/US12/WashoutEofClearCreekFalls/>

Change Orders Web Site: