

I-82/Yakima River Br Vic to Granger - Dowel Retrofit/Concrete Rehab
Project Information

PIN: 508207X As of Date: January 2018

Region: South Central Regional Admin: T. Trepanier

State Route: I-82

Current Status: Completed Legislative Districts: 15

Project Description

The existing concrete pavement on I-82 between the Yakima River Bridge and Granger is developing faulting between panels, resulting in a rough ride and accelerated deterioration. This project will strengthen the eastbound pavement and extend its service life by installing dowel bars in the wheel paths between each concrete panel. The project will also replace severely cracked panels and grind the surface to improve the ride and extend the pavement life. The project will restore signing, striping, and other safety features.

Contractor: 008028 - Interstate Improvement, Inc. - \$10,118,866 - 12/20/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2010	Q3 2010	On Schedule
Preliminary Engineering Start	Q3 2010	Q3 2010	On Schedule
Environmental Complete	Q3 2010	Q3 2010	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2010	Q4 2010	On Schedule
Operationally Complete	Q4 2011	Q4 2011	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$150	\$145
Right of Way	\$0	\$0	\$0
Construction	\$0	\$13,192	\$12,422
Total	\$0	\$13,342	\$12,567

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$145	\$0		\$145
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$12,422	\$0		\$12,422
Total	\$0	\$0	\$12,567	\$0		\$12,567

Project Web Site: