

I-82/Yakima River Br Vic to Granger - Dowel Retrofit/Concrete Rehab
Project Information

PIN: 508207X

As of Date: May 2017

Region: South Central

Regional Admin: T. Trepanier

State Route: I-82

Current Status: Completed

Legislative Districts: 15

Project Description

The existing concrete pavement on I-82 between the Yakima River Bridge and Granger is developing faulting between panels, resulting in a rough ride and accelerated deterioration. This project will strengthen the eastbound pavement and extend its service life by installing dowel bars in the wheel paths between each concrete panel. The project will also replace severely cracked panels and grind the surface to improve the ride and extend the pavement life. The project will restore signing, striping, and other safety features.

Contractor: 008028 - Interstate Improvement, Inc. - \$10,118,866 - 12/20/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2010	
Preliminary Engineering Start		Q3 2010	
Environmental Complete		Q3 2010	
Right of Way Complete			
Contract Advertisement		Q4 2010	
Operationally Complete		Q4 2011	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$145
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$12,422
Total	\$0	\$0	\$12,567

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$145	\$0		\$145
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$12,422	\$0		\$12,422
Total	\$0	\$0	\$12,567	\$0		\$12,567

Project Web Site: