

I-90/Columbia River Vantage Bridge - Painting

Project Information

PIN: 509012U

As of Date: May 2015

Region: North Central

Regional Admin: D. Sarles

State Route: I-90

Current Status: Construction

Legislative Districts: 13

Project Description

Clean and paint the exposed steel surfaces of bridge 90/180 (Columbia River Vantage bridge) to preserve the structural integrity.

Contractor 008703 - Abhe & Svodboda, Inc. - \$6,711,770 - 3/03/15

Award Amount:

Anticipated Project Benefits

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2012	
Preliminary Engineering Start		Q3 2012	
Environmental Complete		Q3 2013	
Right of Way Complete			
Contract Advertisement		Q4 2014	
Operationally Complete		Q4 2016	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$757
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$8,326
Total	\$0	\$0	\$9,084

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$757		\$757
Right of Way	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$8,326		\$8,326
Total	\$0	\$0	\$9,084		\$9,084

Project Web Site: <http://www.wsdot.wa.gov/Projects/I90/ColumbiaRiverVantageBridgePainting/>

Change Orders Web Site: