

**I-90/Columbia River Vantage Bridge - Painting**
**Project Information**

PIN: 509012U      As of Date: December 2017  
 Region: North Central      Regional Admin: D. Sarles  
 State Route: I-90  
 Current Status: Completed      Legislative Districts: 13  
  
**Project Description**  
 Clean and paint the exposed steel surfaces of bridge 90/180 (Columbia River Vantage bridge) to preserve the structural integrity.  
  
 Contractor: 008703 - Abhe & Svodboda, Inc. - \$6,711,770 - 3/03/15

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2012	Q2 2012	Late
Preliminary Engineering Start	Q3 2012	Q3 2012	On Schedule
Environmental Complete	Q3 2013	Q3 2013	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2014	Q4 2014	Late
Operationally Complete	Q2 2015	Q4 2016	Late

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$470	\$473
Right of Way	\$0	\$0	\$0
Construction	\$0	\$9,068	\$8,129
<b>Total</b>	<b>\$0</b>	<b>\$9,538</b>	<b>\$8,603</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$473	\$0		\$473
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$8,129	\$0		\$8,129
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$8,603</b>	<b>\$0</b>		<b>\$8,603</b>