

I-90/Keechelus Dam to Stampede Pass - Add Lanes/Build Wildlife Bridges
Project Information

PIN: 5090900 As of Date: February 2024

Region: South Central Regional Admin: T. Trepanier

State Route: I-90

Current Status: Completed Legislative Districts: 13

Project Description

I-90 east of Snoqualmie Pass experiences stop-and-go traffic conditions due to increasing traffic volumes and collisions, including collisions with wildlife. This project will rebuild I-90 as a six-lane freeway for two miles from near Keechelus Dam to the Stampede Pass interchange, realigning the roadway, extending chain-up areas, stabilizing rock cuts, replacing deteriorated pavement upgrading drainage systems, and improving signing and other safety features. WSDOT will minimize animal/vehicle collisions by building a wildlife bridge over I-90 east of Keechelus Dam. Benefits include better traffic flow, smoother pavement, reduced hazards due to rockfall, fewer animal/vehicle collisions, more efficient chain-up operations, and improved sight distance.

Contractor: 008715 - Guy F. Atkinson Construction, LLC. - \$72,777,532 - 4/20/15

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2011	Q4 2011	On Schedule
Preliminary Engineering Start	Q3 2011	Q3 2011	On Schedule
Environmental Complete	Q4 2013	Q4 2013	On Schedule
Right of Way Complete	Q1 2015	Q1 2015	On Schedule
Contract Advertisement	Q1 2015	Q1 2015	On Schedule
Operationally Complete	Q3 2019	Q3 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$9,662	\$9,662
Right of Way	\$0	\$527	\$527
Construction	\$0	\$95,115	\$93,019
Total	\$0	\$105,303	\$103,207

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$9,662	\$0	\$0		\$9,662
Right of Way	\$0	\$527	\$0	\$0		\$527
Construction	\$0	\$93,019	\$0	\$0		\$93,019
Total	\$0	\$103,207	\$0	\$0		\$103,207

Project Web Site: <https://wsdot.wa.gov/construction-planning/search-projects/i-90-snoqualmie-pass-east-keechelus-dam-vicinity-stampede-pass-interchange-phase-2-complete-fall>

Change Orders Web Site: http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/8715_CO_7_Redacted.pdf