

SR 823/Selah Vicinity - Re-route Highway
Project Information

PIN: 582301S

As of Date: May 2017

Region: South Central

Regional Admin: T. Trepanier

State Route: SR 823

Current Status: Completed

Legislative Districts: 15

Project Description

SR 823 (First Street/N Wenas Rd) experiences congestion and traffic back ups through downtown Selah during peak commuting times. This project will decrease congestion on SR 823 by providing an alternate route for through traffic and commercial trucks. WSDOT will improve and extend South Wenas Ave from the junction of SR 823 at Naches Ave to connect to SR 823 at Fifth Ave. The new facility will include a two-way left turn lane, curb, gutters and sidewalk. WSDOT will propose to use the route jurisdictional transfer process to add the new roadway to the State highway system. The project will also improve the freight infrastructure for Selah's major food processing industries by reconstructing portions of Railroad Ave. The project will improve intersections on SR 823 and South Wenas Rd within the project limits.

Contractor: 008029 - Hurst Construction LLC - \$3,573,162 - 11/18/10 -
007877 - Advertisement pulled - Re-Advertised

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2008	
Preliminary Engineering Start		Q3 2007	
Environmental Complete		Q4 2009	
Right of Way Complete		Q4 2009	
Contract Advertisement		Q4 2009	
Operationally Complete		Q2 2012	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,492
Right of Way	\$0	\$0	\$2,100
Construction	\$0	\$0	\$5,507
Total	\$0	\$0	\$9,099

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$1,492	\$0	\$0		\$1,492
Right of Way	\$0	\$2,100	\$0	\$0		\$2,100
Construction	\$0	\$5,507	\$0	\$0		\$5,507
Total	\$0	\$9,099	\$0	\$0		\$9,099