

US 2/Westwood Rd to Pend Oreille Co Line - Paving
Project Information

PIN: 600230G As of Date: June 2017

Region: Eastern Regional Admin: M. Gribner

State Route: US 2

Current Status: Completed Legislative Districts: 07

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over 8.9 miles of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Contractor: 008557 - Spokane Rock Products, Inc. - \$1,600,000 - 12/26/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2011	
Preliminary Engineering Start		Q4 2011	
Environmental Complete		Q2 2013	
Right of Way Complete		Q3 2013	
Contract Advertisement		Q4 2013	
Operationally Complete		Q3 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$251
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,069
Total	\$0	\$0	\$2,319

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$251	\$0		\$251
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,069	\$0		\$2,069
Total	\$0	\$0	\$2,319	\$0		\$2,319