

US 2/Westwood Rd to Pend Oreille Co Line - Paving

Project Information

PIN: 600230G

As of Date: July 2014

Region: Eastern

Regional Admin: K. Metcalf

State Route: US 2

Current Status: Construction

Legislative Districts: 07

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over 8.9 miles of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Contractor

Award Amount:

Anticipated Project Benefits

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2011	Q2 2011	On Schedule
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete	Q4 2013	Q2 2013	Early
Right of Way Complete	Q3 2013	Q3 2013	On Schedule
Contract Advertisement	Q4 2013	Q4 2013	On Schedule
Operationally Complete	Q4 2014	Q4 2014	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$221	\$251
Right of Way	\$0	\$0	\$0
Construction	\$0	\$2,898	\$2,069
Total	\$0	\$3,119	\$2,319

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$251		\$251
Right of Way	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,069		\$2,069
Total	\$0	\$0	\$2,319		\$2,319

Project Web Site: <http://www.wsdot.wa.gov/Projects/US2/WestwoodRdPendOrCoLn/>

Change Orders Web Site: