

US 2/Westwood Rd to Pend Oreille Co Line - Paving
Project Information

PIN: 600230G	As of Date: January 2018
Region: Eastern	Regional Admin: M. Gribner
State Route: US 2	
Current Status: Completed	Legislative Districts: 07

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over 8.9 miles of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Contractor: 008557 - Spokane Rock Products, Inc. - \$1,600,000 - 12/26/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2011	Q2 2011	On Schedule
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete	Q4 2013	Q2 2013	Early
Right of Way Complete	Q3 2013	Q3 2013	On Schedule
Contract Advertisement	Q4 2013	Q4 2013	On Schedule
Operationally Complete	Q4 2014	Q3 2014	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$221	\$251
Right of Way	\$0	\$0	\$0
Construction	\$0	\$2,898	\$2,069
Total	\$0	\$3,119	\$2,319

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$251	\$0		\$251
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,069	\$0		\$2,069
Total	\$0	\$0	\$2,319	\$0		\$2,319