

SR 27/32nd Ave to Jct SR 290 - Paving
Project Information

PIN: 602708F

As of Date: September 2017

Region: Eastern

Regional Admin: M. Gribner

State Route: SR 27

Current Status: Completed

Legislative Districts: 04

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15 year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix hot mix asphalt application shall be accomplished over 4.6 miles of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Contractor: 008446 - Morse Bros., Inc. - \$1,880,925 - 4/25/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2011	Q2 2011	On Schedule
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete	Q4 2012	Q1 2013	Late
Right of Way Complete			
Contract Advertisement	Q1 2013	Q1 2013	On Schedule
Operationally Complete	Q4 2013	Q3 2013	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$291	\$417
Right of Way	\$0	\$0	\$0
Construction	\$0	\$3,741	\$2,199
Total	\$0	\$4,032	\$2,616

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$417	\$0		\$417
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,199	\$0		\$2,199
Total	\$0	\$0	\$2,616	\$0		\$2,616