

**I-90/Grant Co Line to SR 21 - Paving**

**Project Information**

PIN: 609019V                                      As of Date: June 2017  
 Region: Eastern                                      Regional Admin: M. Gribner  
 State Route: I-90  
 Current Status: Completed                      Legislative Districts: 09

**Project Description**  
 Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over this section of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Contractor: 008538 - Central Washington Asphalt, Inc. - \$4,815,096 - 12/3/13

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2013	
Preliminary Engineering Start		Q3 2013	
Environmental Complete		Q3 2013	
Right of Way Complete			
Contract Advertisement		Q3 2013	
Operationally Complete		Q3 2014	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$42
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$6,170
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$6,212</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$42	\$0		\$42
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,170	\$0		\$6,170
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$6,212</b>	<b>\$0</b>		<b>\$6,212</b>