

I-90/BN RR Bridge to Vicinity Geiger Rd - Paving

Project Information

PIN: 609027Y As of Date: June 2017
 Region: Eastern Regional Admin: M. Gribner
 State Route: I-90
 Current Status: Completed Legislative Districts: 06

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over 5.4 miles of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q1 2012	
Right of Way Complete			
Contract Advertisement		Q2 2012	
Operationally Complete		Q3 2012	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$303
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,150
Total	\$0	\$0	\$2,453

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$303	\$0		\$303
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,150	\$0		\$2,150
Total	\$0	\$0	\$2,453	\$0		\$2,453

Project Web Site: