

I-90/BN RR Bridge to Vicinity Geiger Rd - Paving
Project Information

PIN: 609027Y	As of Date: October 2017
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Completed	Legislative Districts: 06

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over 5.4 miles of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2011	Q1 2011	On Schedule
Preliminary Engineering Start	Q3 2011	Q3 2011	On Schedule
Environmental Complete	Q1 2012	Q1 2012	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2012	Q2 2012	On Schedule
Operationally Complete	Q4 2012	Q3 2012	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$242	\$303
Right of Way	\$0	\$0	\$0
Construction	\$0	\$3,047	\$2,150
Total	\$0	\$3,289	\$2,453

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$303	\$0		\$303
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,150	\$0		\$2,150
Total	\$0	\$0	\$2,453	\$0		\$2,453

Project Web Site: