

I-90/Medical Lake I/C to Geiger Field I/C - Reconstruction

Project Information

PIN: 609047C As of Date: February 2018
 Region: Eastern Regional Admin: M. Gribner
 State Route: I-90
 Current Status: Pre-Construction Legislative Districts: 06

Project Description

Increasing private and commercial development on the west plains between Spokane and Cheney adjacent to Interstate 90 has increased the traffic demands for the Medical Lake Interchange (Exit 272). Medical Lake Interchange is operating at level of service F during the peak hours. It is anticipated that level of service shall be degraded for the Geiger Field. Medical Lake Interchange was constructed in 1965 and Geiger Field Interchange was constructed in 1962. Design and reconstruct interchange at Medical Lake Exit 272. Upgrade and improve interchange at Geiger Field Exit 276.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2016	
Preliminary Engineering Start		Q4 2017	
Environmental Complete		Q3 2019	
Right of Way Complete		Q3 2019	
Contract Advertisement		Q4 2019	
Operationally Complete		Q4 2020	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$2,400
Right of Way	\$0	\$0	\$2,200
Construction	\$0	\$0	\$22,000
Total	\$0	\$0	\$26,600

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$2,400		\$2,400
Right of Way	\$0	\$0	\$0	\$2,200		\$2,200
Construction	\$0	\$0	\$0	\$22,000		\$22,000
Total	\$0	\$0	\$0	\$26,600		\$26,600