



**SR 291/Division St to Lowell Rd - Paving**
**Project Information**

PIN: 629100P As of Date: March 2017

Region: Eastern Regional Admin: M. Gribner

State Route: SR 291

Current Status: Completed Legislative Districts: 03, 06

**Project Description**

Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over 5.2 miles of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Contractor: 008421 - Shamrock Paving, Inc. - \$3,109,206 - 4/17/13

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2011	
Preliminary Engineering Start		Q4 2011	
Environmental Complete		Q4 2012	
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q4 2013	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$262
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$3,451
Total	\$0	\$0	\$3,713

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$262	\$0		\$262
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$3,451	\$0		\$3,451
Total	\$0	\$0	\$3,713	\$0		\$3,713