

US 395/Lee Rd to Jct I-90 - Paving
Project Information

PIN: 639507A	As of Date: September 2017
Region: Eastern	Regional Admin: M. Gribner
State Route: US 395	
Current Status: Completed	Legislative Districts: 09

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15 year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement shall be accomplished over 22.5 miles of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2010	Q2 2010	On Schedule
Preliminary Engineering Start			
Environmental Complete	Q1 2010	Q1 2010	On Schedule
Right of Way Complete			
Contract Advertisement	Q3 2010	Q3 2010	On Schedule
Operationally Complete	Q2 2011	Q2 2011	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$6,053	\$5,950
Total	\$0	\$6,053	\$5,950

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$5,950	\$0		\$5,950
Total	\$0	\$0	\$5,950	\$0		\$5,950

Project Web Site: