

I-5/S Boeing Access Rd to Northgate - Concrete Pavm't Rehab
Project Information

PIN: 800515C	As of Date: December 2017
Region: Northwest	Regional Admin: L. Eng
State Route: I-5	
Current Status: Not Started	Legislative Districts: 11, 37, 43, 46

Project Description

The concrete is now 40 years old, has exceeded its lifespan and needs to be replaced. This is the first phase of a multi-phase plan to replace 16 miles of concrete on Interstate 5 from Tukwila through downtown Seattle to Northgate. The existing concrete will be removed and replaced with thicker concrete pavement reinforced with steel bars at the joints. The thicker concrete and steel bars at the joints will extend the life of I-5 at least another 40 years, and provide a smoother ride.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2015	Q2 2019	Late
Preliminary Engineering Start	Q3 2015	Q3 2019	Late
Environmental Complete	Q3 2016	Q3 2020	Late
Right of Way Complete	Q2 2018		
Contract Advertisement	Q3 2018	Q4 2020	Late
Operationally Complete	Q2 2024	Q4 2023	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$12,000	\$1,557
Right of Way	\$0	\$0	\$0
Construction	\$0	\$102,300	\$0
Total	\$0	\$114,300	\$1,557

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$1,557	\$0	\$0	\$0		\$1,557
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$1,557	\$0	\$0	\$0		\$1,557

Project Web Site: