

I-5/Mellen Street I/C to Grand Mound I/C - Add Lanes
Project Information

PIN: B400508W	As of Date: October 2017
Region: Southwest	Regional Admin: K. Strickler
State Route: I-5	
Current Status: Completed	Legislative Districts: 20

Project Description

This section of I-5 from Mellen Street in Lewis County to just south of the Grand Mound Interchange in Thurston County needs relief from congestion. Collector-distributor lanes will be constructed between the existing Mellen Street and Harrison Avenue Interchanges. North of Harrison Avenue I-5 will be widened from two lanes to three lanes in each direction. These improvements will reduce congestion, improve traffic flow and improve safety.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2007	Q3 2007	On Schedule
Preliminary Engineering Start	Q4 2005	Q4 2005	On Schedule
Environmental Complete	Q2 2008	Q2 2008	On Schedule
Right of Way Complete	Q1 2010	Q1 2010	On Schedule
Contract Advertisement	Q1 2010	Q1 2010	On Schedule
Operationally Complete	Q4 2014	Q4 2014	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$22,545	\$22,173
Right of Way	\$0	\$11,773	\$6,254
Construction	\$0	\$162,375	\$124,511
Total	\$0	\$196,694	\$152,938

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$22,173	\$0	\$0		\$22,173
Right of Way	\$0	\$6,254	\$0	\$0		\$6,254
Construction	\$0	\$123,629	\$881	\$0		\$124,511
Total	\$0	\$152,056	\$881	\$0		\$152,938