


Individual Contracts (Final to Award)

FY 2009 YTD (July 1, 2008 to March 31, 2009)

Percent Final Cost Above or Below Award, Dollars in Millions



Final Cost, Year-to-Year Comparison	FY2004	FY2005	FY2006	FY2007	FY2008	FY2009 YTD
Number of highway contracts completed during the fiscal year	159	165	125	136	131	113
Total award amount for highway construction contracts completed during the fiscal year	\$300,078,423	\$290,737,232	\$207,014,987	\$273,249,357	\$295,354,892	\$266,211,631
Total final cost for highway construction contracts completed during the fiscal year	\$320,356,211	\$305,253,750	\$231,324,283	\$290,728,546	\$310,216,164	\$299,717,891
Percent that the total final cost exceeded the total award amount	6.8%	5.0%	11.7%	6.4%	5.0%	12.6%

Does not include design-build, hood canal bridge, emergency, on-call or ferry vessel contracts.