

SR 104/Kingston Ferry Terminal Traffic Improvement - Mobility
Project Information

PIN: 310420B	As of Date: September 2019
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 104	
Current Status: Completed	Legislative Districts: 23

Project Description

Ferry traffic impedes the redevelopment of downtown Kingston. The project advances the design for a ferry traffic holding lot and implements low cost enhancements that are forward compatible with the future realignment of SR 104 from Main Street to 1st Street for ferry traffic egress/ingress.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q3 2018	Q3 2018	On Schedule
Operationally Complete	Q2 2019	Q2 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$100	\$100
Right of Way	\$0	\$0	\$0
Construction	\$0	\$400	\$400
Total	\$0	\$500	\$500

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$100	\$0		\$100
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$400	\$0		\$400
Total	\$0	\$0	\$500	\$0		\$500