

SR 124/Monument Dr/RR Xing - Construct Bridge

Project Information

PIN: 512402N

As of Date: February 2024

Region: South Central

Regional Admin: T. Trepanier

State Route: SR 124

Current Status: Completed

Legislative Districts: 16

Project Description

The railroad crossing at SR 124/Monument Dr near Ice Harbor Rd turnoff has been identified as a location with a history of train/vehicle collisions. The crossing is currently delineated by cantilever mounted flashing lights. This project proposes to eliminate the risk of train/vehicle collisions at this railroad crossing by building a bridge to allow SR 124 traffic to cross over the railroad.

Contractor: 008971 – SCARSELLA BROS., INC. - \$6,442,878.67 - 11/18/16

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2013	Q3 2013	On Schedule
Preliminary Engineering Start	Q3 2013	Q3 2013	On Schedule
Environmental Complete	Q2 2015	Q2 2015	On Schedule
Right of Way Complete	Q3 2016	Q3 2016	On Schedule
Contract Advertisement	Q3 2016	Q3 2016	On Schedule
Operationally Complete	Q1 2018	Q1 2018	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,493	\$1,493
Right of Way	\$0	\$797	\$797
Construction	\$0	\$8,649	\$8,649
Total	\$0	\$10,939	\$10,939

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,493	\$0		\$1,493
Right of Way	\$0	\$0	\$797	\$0		\$797
Construction	\$0	\$0	\$8,649	\$0		\$8,649
Total	\$0	\$0	\$10,939	\$0		\$10,939

Project Web Site: