## Stage 3



Construction New SR 530 adjacent to existing roadway at west end, and excavate knoll.

15 miles to Arlington



- Two way traffic on existing and new roadway.
- Close EB lane during active excavation, use flaggers.
- End of Shift open to two lanes no flagger.



Map not to scale