

I-90/Keechelus Dam to Stampede Pass - Add Lanes/Build Wildlife Bridges

Project Information	
PIN: 5090900	As of Date: May 2017
Region: South Central	Regional Admin: T. Trepanier
State Route: I-90	
Current Status: Construction	Legislative Districts: 13

Project Description

I-90 east of Snoqualmie Pass experiences stop-and-go traffic conditions due to increasing traffic volumes and collisions, including collisions with wildlife. This project will rebuild I-90 as a six-lane freeway for two miles from near Keechelus Dam to the Stampede Pass interchange, realigning the roadway, extending chain-up areas, stabilizing rock cuts, replacing deteriorated pavement upgrading drainage systems, and improving signing and other safety features. WSDOT will minimize animal/vehicle collisions by building a wildlife bridge over I-90 east of Keechelus Dam. Benefits include better traffic flow, smoother pavement, reduced hazards due to rockfall, fewer animal/vehicle collisions, more efficient chain-up operations, and improved sight distance.

Contractor: 008715 - Guy F. Atkinson Construction, LLC. - \$72,777,532 - 4/20/15

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q4 2013	
Right of Way Complete		Q1 2015	
Contract Advertisement		Q1 2015	
Operationally Complete		Q4 2019	

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$9,600
Right of Way	\$0	\$0	\$527
Construction	\$0	\$0	\$97,566
Total	\$0	\$0	\$107,693

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$9,600	\$0	\$0		\$9,600
Right of Way	\$0	\$527	\$0	\$0		\$527
Construction	\$0	\$97,566	\$0	\$0		\$97,566
Total	\$0	\$107,693	\$0	\$0		\$107,693