

ROADWAY TEAM

MINUTES for Meeting of May 18, 2006

AGC Office, Tacoma

Attending:

X	Frank Scarsella	X	Bill Grady		Scott Droppelman
	Scott Stephens		Bob Glenn		Dan Glover
X	James Prouty		David Jones		Nancy Boyd
X	Jim Spaid		Al Dyer	X	Mike Morishige
X	Gil McNabb		Ken Stone		Bob Romine
X	Larry Eik		Jay Drye	X	Casey Liles
	Troy Cowan				Bob Romine

Minutes of April 20, 2006 Meeting

Distributed and reviewed copies, no comments or revisions were made.

Old Business

Minutes of Other Team Meetings -

Minutes of the April 14, 2006 Administration Team were handed out for review. A question was asked if working days would be counted during HMA cure time.

Minutes of the March 24th, 2006 Structures Team were also handed out for review.

Meeting notes from various industry/WSDOT teams may be viewed at The State Construction Office website at the following address:

<http://www.wsdot.wa.gov/biz/construction/Default.cfm>

Section 2-09 – Jim distributed another revised copy of the standard specifications for Section 2-09 for review and comment. The team went through the entire section, with comments being made on several areas. Jim will evaluate these comments and make the appropriate revisions then re-distribute the entire section at the next meeting. Jim asked that any additional comments be sent directly to him.

Section 8-01.3(1) B – Jim distributed a copy of the new Erosion and Sediment Control Inspection Form. This revised form will be included with the August amendments.

Section 6-14 – Jim distributed a copy of the new Geosynthetic Retaining Wall specifications that will be included with the August amendment package.

Section 2-03.2 – Jim distributed a copy of the new specifications for Rock Cuts that will be included with the August amendments.

Section 9-05.15 – Jim distributed a copy of the specifications for Metal Castings for review and comment.

Section 8-22 – Jim distributed an advanced copy of Design Manual and Standard Plan revisions that are being proposed for pavement markings. The proposed revisions could change the measurement of pavement markings from each to S.F.; this could ultimately reduce the number of bid items for this work. Any comments or concerns with the concept of changing to area measurements for pavement markings may be sent to Jim. At future meetings, we may discuss this further. At that time it may be appropriate to invite a few striping subcontractors to participate.

Other Items –

Discussion Topics;

The following list of topics will be kept as part of the minutes and future agendas to indicate the items that have surfaced as issues for discussion by the team. As each issue is addressed, it may be removed from the list. As new issues are raised, they will be added to the list as a reminder of the things that need discussion:

{Note: Issues that are added will now include the date (11/30/00) they were included on the list so the team can track their longevity}

- Shoulder Rock - further discussion of method of payment.
- Smoothness Specification for ACP - this is an issue of information. A subcommittee of the APAW/WSDOT Joint Task Force is working on the specifics of this issue.
- Longitudinal Wedge Joint
- Testing Storm Sewer Pipe - recent changes in the testing requirements for HDPE pipe have increased the length of time for testing.
(5/24/01) - What is the background for those changes?
(9/20/01) - Discussed the duration of the test. Bill G. said why hold it so long when you know within the first few minutes if you have a leak and thus a failing pipe.
- Signal Detector Loops - Suggested the number of bid items could be reduced by bidding loops per each rather than separate bid items for each type of set (for instance, R1, R2, R3, etc. for loop sets of 1, 2 or 3 loops).
- Structure Excavation Class B – backfilling trenches (5/9/03) Meas. and Payment 2-09
- Aggregate Substitution (5/9/03)
- Documentation requirements for consumables

Roadway Team

Minutes

Page 3

Next Meeting

The next meeting is scheduled for **Thursday, June 15th, 2006** at the Tacoma AGC office. **Note that the start time has been revised to 8:30am.**