

Floating Bridge and Landings construction activities



New seating along one of the new SR 520 floating bridge's viewpoints on the bicycle/pedestrian path. Photo taken: March 30.



An image of the new SR 520 floating bridge at dusk. Photo taken: March 30.

Americans with Disabilities Act (ADA) information: This material can be made available in an alternate format by emailing the WSDOT Diversity/ADA Affairs team at wsdotada@wsdot.wa.gov or by calling toll free, 855-362-4ADA(4232). Persons who are deaf or hard of hearing may make a request by calling the Washington State Relay at 711.

Title VI Notice to Public: It is the Washington State Department of Transportation's (WSDOT) policy to assure that no person shall, on the grounds of race, color, national origin or sex, as provided by Title VI of the Civil Rights Act of 1964, be excluded from participation in, be funded programs and activities. Any person who believes his/her Title VI protection has been violated, may file a complaint with WSDOT's Office of Equal Opportunity (OEO). For additional information regarding Title VI complaint procedures and/or information regarding our non-discrimination obligations, please contact OEO's Title VI Coordinators, or Jonté Robinson at (360) 705-7082.

Visit us online: <http://bit.ly/520Flickr>

SR 520 construction update: March 2016

Floating Bridge and Landings construction activities



Crews carefully lift the steel barrier for the expansion joint into place at the east end of the bridge. Photo taken: March 30.

West Approach Bridge North construction activities



A crew member on the West Approach Bridge North Project prepares a seismic isolation bearing for placement. Photo taken: March 3.



On March 15, crews placed the first girders for the West Approach Bridge North. By the end of March, crews had placed 45 girders. When completed, the new bridge will have 353 girders. Photo taken: March 18



Crews continue to make progress on the West Approach Bridge North Project. By the end of March, crews had installed 58 casings, 53 shafts, 46 columns and 32 isolation bearings. Photo taken: March 3.



In March, crews began removing finger piers on the temporary WABN work bridge. They reused the steel piles that were removed to build new work-bridge finger piers near the project's Montlake staging area. Photo taken: March 11.