Washington State Department of Transportation

I-5/Military Rd to NE 117th St. - Pavement Repair

Project Information	
PIN: 100505Y	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: I-5	
Current Status: Completed	Legislative Districts: 11, 30, 33, 37, 43, 46

Project Description

From Military Road Overcrossing to S 260th Overcrossing, this project will repair and replace damaged and broken concrete panels, diamond grind the concrete panels, mill and fill the asphalt portion of the HOV lane, repair shoulder, and perform minor safety work. Southbound on I-5 from E Newton St to NE 56th St, this project will diamond grind the concrete panels. This project will also install MMA striping between NE 50th St and NE 117th St.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q2 2012	
Operationally Complete		Q2 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$468
Right of Way	$0	$0	$0
Construction	$0	$0	$6,360
Total	$0	$0	$6,827

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$468	$0		$468
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$6,360	$0		$6,360
Total	$0	$0	$6,827	$0		$6,827

Project Web Site: http://www.wsdot.wa.gov/Projects/I5/KingGrinding/