Washington State Department of Transportation

I-5/SR 528 Southbound On-Ramp - Sidewalk

Project Information	
PIN: 100551A	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: I-5	
Current Status: Completed	Legislative Districts: 38

Project Description

This project will construct a sidewalk along the shoulder of the ramp to the flyer stop bus shelter.

Contractor: 008170 - Granite Construction Company - $273,268 - 7/11/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q2 2010	Q2 2010	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q2 2011	Q2 2011	On Schedule
Operationally Complete	Q4 2011	Q4 2011	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$81	$84
Right of Way	$0	$0	$0
Construction	$0	$328	$356
Total	$0	$409	$440

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$84	$0		$84
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$356	$0		$356
Total	$0	$0	$440	$0		$440

Project Web Site: