Washington State Department of Transportation

I-5 NB/Joe Leary Slough to Nulle Road Vic - Paving

Project Information	
PIN: 100573D	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: I-5	
Current Status: Completed	Legislative Districts: 40

Project Description

This project will resurface I-5 from MP 231.79 to MP 243.34 to preserve the roadway, using an asphalt overlay on top the existing concrete roadway. In addition, the project will restore minor safety items.

Contractor: 008016 - Granite Construction Company - $14,553,000 - 2/4/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2010	Q3 2010	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q3 2010	Q3 2010	On Schedule
Operationally Complete	Q4 2011	Q4 2011	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$281	$281
Right of Way	$0	$0	$0
Construction	$0	$19,709	$17,665
Total	$0	$19,991	$17,947

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$281	$0		$281
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$17,665	$0		$17,665
Total	$0	$0	$17,947	$0		$17,947

Project Web Site: