Washington State Department of Transportation

SR 9/SR 204 Intersection - Improvements

Project Information	
PIN: 100910K	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 9	
Current Status: Pre-Construction	Legislative Districts: 44

Project Description

Constructs improvements at the SR 9 and SR 204 intersection.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2015	
Preliminary Engineering Start		Q4 2015	
Environmental Complete		Q1 2017	
Right of Way Complete		Q1 2019	
Contract Advertisement		Q1 2019	
Operationally Complete		Q4 2020	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$7,000
Right of Way	$0	$0	$13,500
Construction	$0	$0	$49,000
Total	$0	$0	$69,500

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$7,000		$7,000
Right of Way	$0	$0	$0	$13,500		$13,500
Construction	$0	$0	$0	$49,000		$49,000
Total	$0	$0	$0	$69,500		$69,500

Project Web Site: http://www.wsdot.wa.gov/Projects/SR9/SR204Improvements/