Washington State Department of Transportation

SR 9/Snohomish River Bridge - Environmental Document

Project Information	
PIN: 100912D	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 9	
Current Status: Pre-Construction	Legislative Districts: 44

Project Description

Environmental studies and preliminary planning on the SR 9 Snohomish River Bridge replacement project.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2009	Q3 2009	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement			
Operationally Complete			

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$1,500	$1,500
Right of Way	$0	$0	$0
Construction	$0	$0	$0
Total	$0	$1,500	$1,500

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$1,500	$0		$1,500
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$0	$0		$0
Total	$0	$0	$1,500	$0		$1,500

Project Web Site: