Washington State Department of Transportation

SR 9/Lundeen Parkway to SR 92 - Add Lanes and Improve Intersections

Project Information	
PIN: 100917G	As of Date: May 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 9	
Current Status: Completed	Legislative Districts: 44

Project Description

This project adds new NB and SB SR 9 through lanes, improves or adds the left and right turn lanes on NB and SB SR 9 as needed, adds a left turn lane and extends the right turn lane on SR 92, and upgrades illumination and signal systems at Lundeen Parkway, Soper Hill Rd, and SR 92 intersections.

Contractor: 007920 - Granite Construction Company - $10,921,000 - 5/17/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2007	
Preliminary Engineering Start		Q2 2007	
Environmental Complete		Q4 2008	
Right of Way Complete		Q4 2009	
Contract Advertisement		Q1 2010	
Operationally Complete		Q4 2011	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$5,167
Right of Way	$0	$0	$487
Construction	$0	$0	$14,683
Total	$0	$0	$20,337

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$4,817	$351	$0		$5,167
Right of Way	$0	$487	$0	$0		$487
Construction	$0	$14,654	$30	$0		$14,683
Total	$0	$19,957	$380	$0		$20,337

Project Web Site: