Washington State Department of Transportation

SR 11/Padden Creek - Fish Barrier Removal

Project Information	
PIN: 101120D	As of Date: April 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 11	
Current Status: Completed	Legislative Districts: 40

Project Description

Project will daylight Padden creek and remove the existing fish passage barrier.

Contractor: 008436 - Ram Construction Gen Contractors - $1,761,155.40 - 4/1/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2009	
Preliminary Engineering Start		Q2 2009	
Environmental Complete		Q4 2012	
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q2 2014	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$488
Right of Way	$0	$0	$0
Construction	$0	$0	$2,379
Total	$0	$0	$2,867

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$312	$176	$0		$488
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$966	$1,413	$0		$2,379
Total	$0	$1,278	$1,589	$0		$2,867

Project Web Site: http://www.wsdot.wa.gov/Projects/SR11/PaddenCreekFishBarrier/