Washington State Department of Transportation

SR 11/Padden Creek - Fish Barrier Removal

Project Information	
PIN: 101120D	As of Date: November 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 11	
Current Status: Completed	Legislative Districts: 40

Project Description

Project will daylight Padden creek and remove the existing fish passage barrier.

Contractor: 008436 - Ram Construction Gen Contractors - $1,761,155.40 - 4/1/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2009	Q2 2009	On Schedule
Preliminary Engineering Start	Q2 2009	Q2 2009	On Schedule
Environmental Complete	Q4 2012	Q4 2012	On Schedule
Right of Way Complete	Q3 2012		
Contract Advertisement	Q1 2013	Q1 2013	On Schedule
Operationally Complete	Q4 2013	Q2 2014	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$456	$488
Right of Way	$0	$0	$0
Construction	$0	$2,111	$2,379
Total	$0	$2,567	$2,867

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$312	$176	$0		$488
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$966	$1,413	$0		$2,379
Total	$0	$1,278	$1,589	$0		$2,867

Project Web Site: