Washington State Department of Transportation

SR 18/EB Green River (Neeley) Bridge - Bridge Deck Rehabilitation

Project Information	
PIN: 101812S	As of Date: May 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 18	
Current Status: Completed	Legislative Districts: 31, 47

Project Description

Rehabilitate bridge deck on 18/17S.

Contractor: 008457 - Tucci & Sons, Inc. - $331,676 - 4/30/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q3 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q3 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$158
Right of Way	$0	$0	$0
Construction	$0	$0	$441
Total	$0	$0	$600

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$158	$0		$158
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$441	$0		$441
Total	$0	$0	$600	$0		$600

Project Web Site: http://www.wsdot.wa.gov/Projects/SR18/GreenRiverBridgeRehab/