Washington State Department of Transportation

SR 20/Race Road to Jacobs Road - Safety Improvements (Phase 1)

Project Information	
PIN: 102010R	As of Date: January 2018
Region: Northwest	Regional Admin: L. Eng
State Route: SR 20	
Current Status: Completed	Legislative Districts: 10

Project Description

Improve safety and connectivity on the Whidbey Scenic Island Way which includes shoulder widening, intersection improvements to address access point conflicts, and other possible partnership opportunities to allow for additional construction.

Contractor: 008817 - Interwest Construction, Inc. - $2,245,556 - 11/25/15

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2011	Q2 2012	Late
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete	Q3 2012	Q4 2014	Late
Right of Way Complete	Q3 2013	Q3 2015	Late
Contract Advertisement	Q4 2013	Q4 2015	Late
Operationally Complete	Q4 2014	Q4 2016	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$400	$1,461
Right of Way	$0	$400	$134
Construction	$0	$2,292	$2,075
Total	$0	$3,092	$3,670

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$1,461	$0		$1,461
Right of Way	$0	$0	$134	$0		$134
Construction	$0	$0	$2,075	$0		$2,075
Total	$0	$0	$3,670	$0		$3,670

Project Web Site: