Washington State Department of Transportation

## SR 20/Race Road to Jacobs Road - Safety Improvements (Phase 1)

| Project Information | |
|---|---|
| PIN: 102010R | As of Date: March 2017 |
| Region: Northwest | Regional Admin: L. Eng |
| State Route: SR 20 | |
| Current Status: Completed | Legislative Districts: 10 |

Project Description

Improve safety and connectivity on the Whidbey Scenic Island Way which includes shoulder widening, intersection improvements to address access point conflicts, and other possible partnership opportunities to allow for additional construction.

Contractor: 008817 - Interwest Construction, Inc. - $2,245,556 - 11/25/15

**Project Milestones**

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | | Q2 2012 | |
| Preliminary Engineering Start | | Q4 2011 | |
| Environmental Complete | | Q4 2014 | |
| Right of Way Complete | | Q3 2015 | |
| Contract Advertisement | | Q4 2015 | |
| Operationally Complete | | Q4 2016 | |

**Project Cost Summary ($ in Thousands)**

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $0 | $1,461 |
| Right of Way | $0 | $0 | $134 |
| Construction | $0 | $0 | $2,075 |
| Total | $0 | $0 | $3,670 |

**Project Funding Summary - Current Approved Cost ($ in Thousands)**

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $1,461 | $0 | | $1,461 |
| Right of Way | $0 | $0 | $134 | $0 | | $134 |
| Construction | $0 | $0 | $2,075 | $0 | | $2,075 |
| Total | $0 | $0 | $3,670 | $0 | | $3,670 |

Project Web Site: